

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		001						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
ACCESS / EGRESS	Nichol Associates Staff, Unauthorised personnel and visitors		✓		Only Nichol Associates Staff will be allowed to carry out asbestos removal			✓
TRIPS, SLIPS & FALLS	Nichol Associates Personnel and others	✓			Ensure that when all materials are removed good housekeeping is maintained and materials are not allowed to left around causing hazards, all areas to be cordoned off to prevent unauthorised access. Ensure that work area is cordoned off before starting work.			✓
ELECTRICAL HAZARDS	Nichol Associates Personnel	✓			All electrical points and fire / smoke alarm systems shall have been isolated by others before works commences. All works to be undertaken as per method statement. No works will commence without isolation certificates being available and confirmed by suitable client on site.			✓

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		002						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
3 rd Parties	Nichol Associates Personnel		✓		Only Nichol Associates Staff will be allowed to carry out asbestos removal. All additional contractors/personnel on site will be asked to keep as safe working distance (10m) from any asbestos works being carried out. These areas will be clearly identified and cordoned off.			✓
MANUAL HANDLING	Nichol Associates Personnel		✓		Manual handling assessment on individual capabilities to be established. All equipment to be manoeuvred around site by two personal and ensure all equipment being handled is carried for short distances to prevent stress on individual bodies. Where applicable suitable carriage equipment to be used in aid in manual handling activities.			✓
Asbestos Dust and Fibres	Others	✓			Asbestos materials have been identified on site and it's our remit to remove these under full licensed conditions. As there may be a risk of asbestos fibres being present during these works, Correct PPE to be worn as detailed in the method statement including FF P3 respirators for which the operatives are face fit tested.			✓

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		003						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
Removal of Asbestos Insulation Board Panels / Partitions (not ceiling tiles)	Nichol Associates Personnel and Others	✓			- Follow ACOP. All work with asbestos insulation board in excess of 2 sqm shall be enclosed unless specific/special conditions apply - All enclosure shall be tested to establish their integrity - Leak testing by air sampling and analysis shall be carried out during removal of asbestos insulation board - All workers in the enclosure shall use correct RPE - Enclosure shall be fitted with air exhaust through a HEPA filter (Negative Pressure Unit) - On completion of the asbestos removal work, the area shall be inspected by independent analyst and air tested under Guidance HSG248 - Independent analyst shall be of a standard to be accredited by UKAS - All work shall be carried out as in Control of Asbestos Regulations 2012 - As far as practicable all asbestos insulation board shall be removed without breakage and/or be treated with fibre suppressant before commencement of removal works - All work to be carried out only by operatives who are experienced (unless under the direct supervision of the site Foreman) and trained.			✓

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		004						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
Work In Hot Conditions Inside An Asbestos Enclosure	Nichol Associates Personnel and Others	✓			- Remove heat source where possible or have plant turned off and cooled down before starting work, initiate work rest regime - Have plant operating temperature temporarily reduced to limit risk of heat stress / burning - Ensure that an adequate work-rest regime is in place - Provide adequate cool water for drinking outside the enclosure - Consider the use of air chiller units - Consider the use of air fed breathing apparatus inside the enclosure			✓
SECURITY	Un authorised personnel and members of the public	✓			Client Security in place			✓
Lighting	Nichol Associates Personnel		✓		It is anticipated that our client shall provided suitable sources of internal lighting to allow site activities to commence safely. Site supervisor to liaise with principal contractor on site to co-ordinate suitable positions for internal lighting to be positioned around the work area.			✓
CONFRONTATION	Nichol Associates		✓		Always be courteous, respect the Clients representatives, never engage in arguments or confrontation, if work cannot be done for reasons beyond our control STOP! Report to office.			✓

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		005						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
Pressurised Gas	Nichol Associates Personnel	✓			The DCU will be using a pressurised gas bottle whilst on site, ensure the gas bottle is used and stored correctly and ensure that this is brought to the attention of others.			✓
DUST	Nichol Associates Personnel and Others		✓		All works that will generate dust will be dampened down to prevent any large amounts of dust being generated.			✓
Members of the Public	Others		✓		Members of the public will be asked to keep as safe working distance (10m) from any asbestos works being carried out. These areas will be clearly identified and cordoned off. Site Supervisor will control the area in and around the works being carried out			✓
INCORRECT RPE / PPE	Nichol Associates Personnel and others		✓		Correct PPE to be worn as detailed in the method statement including FF P3 respirators for which the operatives are face fit tested. Independent analyst will be checked as competent to access area and all correct certification verified on site			✓

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		006						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
Pathways / Road Access and Egress	Nichol Associates Personal and Others		✓		Site induction for all personal on site so the principal contractor can outline and show all designated routes to and from site, the procedures for using designated walkways around site and traffic flow management as required. This induction shall also cover issues surrounding parking restriction and delivery timings.			✓
Fire	Nichol Associates Personnel and Others	✓			All personal to be inducted into the procedures for actions to be taken in the event of fire occurring. The location of fire evacuations points to be established and regular checked by site supervisor. All fire extinguishers being used shall be positioned closely to work areas and used by trained personal. The sounding of alarm (air horn) will be used to attract operative's attention whilst working in the asbestos enclosure and procedures for evacuating the asbestos work to be followed. The site supervisor shall keep a detailed working log of personal working on the asbestos project. All alarms shall be activated to warn others of fire occurring and emergency services alerted to this incident.			✓

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		007						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
Plant and Machinery	Nichol Associates Personal	✓			All plant and machinery being used on site shall be used as manufactures instructions and training. All certification relating to plant and machinery shall be checked to ensure that it's suitable for use. Only those trained in the use of this plant and equipment are to set up, use and where required dismantle and clean the equipment as directed. If any plant and equipment that is not being used then this shall be stored away safely to prevent any unnecessary hazards being created. All plant and equipment to be placed in spill trays when in use to prevent any environmental issues occurring All generators being used on site shall be positioned so sufficient ventilation can be achieved when equipment is in use.			✓
Loading of Vehicles	Nichol Associates Personal		✓		The loading and unloading of vehicles shall be carried out by two personal to ensure activities carried out safely. All heavy items such as NPU's shall only be moved when required and when suitable resources are available to move such items. All equipment loaded into vehicles shall be done so in a safe manner and ensuring that are items of equipment / plant is done so to ensure good housekeeping for same transporting.			✓

When compiling these Risk Assessments ensure the process is carried out as outlined within NAS/HSE/04 & NAS/HSE/09 and NAS/HSE/17

RISK ASSESSMENT		RA NUMBER		CONTRACT NO				
		008						
CLIENT		CONTRACT ADDRESS						
North Tyneside Council		23 Trinity Street North Shields NE29 6LZ						
CONTRACT DETAIL		Asbestos Removal at 23 Trinity Street						
HAZARD	PERSONS AFFECTED	RISK			CONTROL MEASURES	RESIDUAL RISK		
		15-25	8-12	1-6		15-25	8-12	1-6
Reversing Vehicles	Nichol Associates Personnel		✓		When reversing vehicles then this shall be done under the supervision of others to prevent any unnecessary accidents occurring on site. All vehicles to be driven by trained and certified members of staff holding valid driving licenses.			✓
Ladders/Hop Up's	Nichol Associates Personnel		✓		The use of ladders to be limited on site and only used when other suitable equipment for working at heights cannot be used. Assessment of ladders to be carried out daily by the site supervisor and approved before use. Only those trained in the use of ladders to use this type of equipment.			✓
Assessment Carried Out By		Date				Signature		
Steven Walsh		22/11/2020						
Review Date		Carried out by				Signature		
09/12/2020								