



Control of Asbestos Regulations 2012

Health and Safety Executive

Notification of asbestos work

To improve the management of licensed asbestos work through auditing by the asbestos industry, HSE may share limited data provided on the ASB5 form with trade associations and relevant bodies. The data shared will be limited to: name of licensee, licence expiry date, site location, dates of work, nature of work

Notification Number: 13B15013C8 Submitted Date: 20/09/2020

About you and your licence

Notification type	This is a NEW notification
Licence number	162005802
Expiry date	12/01/2023
Licence holder name	TMS Environmental
Address	Unit 10C Threemilestone Ind Estate Threemilstone TRURO Cornwall TR4 9LD
Phone Number	01872 263727
Email	louis@tmsenv.co.uk

Job details

Name of company contracted to	Cornwall Housing
Phone number of company contracted to	0300 1234161
Contact name at company contracted to	Mr Phil Jenkin
Site address	1 Glebelands LOOE Cornwall PL13 1NP
Multiple site addresses	Yes, there are multiple site addresses
Multiple site details	2 properties will be completed over 2 consecutive days of which will be number 1 Glebelands & number 18 Glebelands

In which local authority is the site address (Country, Geographical Area, Local Authority)
England, Cornwall, Cornwall

Exact work location or description of where on premises work is to be carried out
Located to the front porch canopy of both 1 & 18 Glebelands

Person preparing plan of work	Mr Louis Edwards
Mobile number	07990 037169
Site supervisor	Mr Louis Edwards
Mobile number	07990 037169

Timing and duration of work

Actual start date of set up on site	05/10/2020
Expected finish date of work	06/10/2020
Waiver required?	No, this notification does not require a waiver
Duration of work (no days)	2
Job start and finish times	08:00am to 18:00pm
Night working	No, night working is not involved
Weekend working	No, weekend working is not involved
Significant cessation / pause	No, there will not be a significant cessation or pause during the work

About the work

ACM Type	Asbestos insulating board
Work to be undertaken	Removal
General condition of asbestos material	Good
Main type of asbestos	Amosite

Details of the type of work to be undertaken, general condition and main type of asbestos

Under fully controlled conditions placed under negative pressure the work involves the removal of 1.5m² asbestos insulating board canopy ceiling panels within two separate properties (1 & 18). The asbestos insulating board is in good condition throughout, painted on surface and nail fixed in position.

Size of job (area or volume)	1.5 m ² per property (3m ³ total)
Minimum number of person employed per shift	2
Maximum number of person employed per shift	3

Control measures and risks

Control measures used to reduce exposure	Shadow vacuuming Decontamination Enclosure of work under negative pressure Intact removal of whole AIB panels /tiles etc RPE
--	--

How the work will be supervised and monitored	Using viewing panels Using enclosure entry
---	---

Non-asbestos risks	Yes, there are non asbestos risks that make the asbestos work more difficult
--------------------	--

Details of non-asbestos risks

Working at height- use of hop up unit only due to space restrictions to accessed the ceiling soffit void and complete enclosure construction. Units to be inspected prior to use.

Notification Number 13B15013C8

slips/trips- All 110v cables to be elevated above head height as to minimise the risk of additional trip hazards on site.

COVID 19- social distancing to maintained at all times and current government guidance to be adopted and followed.

Special premises
Enforcing authority

No, the asbestos removal is not taking place on special premises
The enforcing authority is - HSE

Notifier contact details and declaration

Declaration

I declare that an ACoP compliant plan of work has been prepared

Notifier name

Mr Louis1 Edwards

Position

HSEQ Director